


Completion Report


1	Name of Work	Providing rain water harvesting facilities in Ward No 14, Bagalagunte, T.Dasarahalli Sub Division		
2	Sanctioned Estimate No.& Date	EE/DZ/TS/49/18-19, Dt.30.01.2019		
3	Head of Account which is Chargeable	P-0771		
4	Enstrument Order No. & Date	EE/DD/VO/52 /22-23, Dt.08.07.2022		
5	Name of Contractor	Mahesh B Shetty		
6a	Time Stipulated for Completion of work	90 days .		
b	Delay in execution of work			
7	Measurement recorded in MB	5642 /16-17		
	Page No	564196 to 564199		
8	check Measurement of the Asst			
	Exe. Eng./ Exe.Eng. On			
9	Name of the Office / Official	Asst.Executive Engineer		
	incharge of the work	T.Dasarahalli Sub Division		
10	a)Assistant Engineer	Venkateshappa		
	b) Asst. Exe. Engineer	B R Ranganath		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	10.00	9,45,372 = 66	—	54,627 = 34

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

Incharge of the work

T.Dasarahalli Sub Division


ASSISTANT ENGINEER


ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION